EXTENSION OF TIME PROPOSAL

1	Name of work	Additional developmental works to parks at Sandeep Unikrishnan road in Attur ward no:03.
2	Amount of work portion	1,75,82243=00
3	Estimated Cost	200.00 (Lakhs)
4	Name of Contractor	Sri Gopireddy
5	Agreement no	B-3-MP(EE)YNKD/EPMT/AG/08/2020-21 16-04-2021
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-08/WO/09/2021-22, DT:17-04-2021
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	16 July 2021 to 4/02/2022
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	1
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	Yes.
13	Work carries out during 2nd extension	—

14	Time now applied for	203 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	
18	Probable time required for completion of remaining work	4-02-2022
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Without Penalty

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-೧೮

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

Work Rec

Name
1) Sa
2) Na
3)
4)